

Date: May 3, 2026

Subject: PLANet Zero — Monthly Progress Update (April 2026)

April was a hands-on month focused entirely on translating design into physical reality. We moved from drawings to joinery detailing, material sampling, and fabrication partnerships. **Our fabrication partner has been locked in at Manesar, Delhi NCR, and has received drawings to build a 1:1 wall section of the pilot cottage.** Supply chain and procurement are being actively mapped as we work towards full fabrication.

1:1 Wall section under fabrication	✓ Fabrication partner locked (Manesar)	May Target: fabricated components ready for transport	BOQ Material costing in progress
--	---	---	--

A. Progress

1. Joinery Detailing & Sampling

- Detailed joinery drawings developed for all key panel connections.
- 1:1 scale physical samples fabricated to test assembly logic, tolerances, and structural behaviour under real conditions.
- Multiple adhesive and fixing trials conducted to assess bonding performance of insulation layers.

2. Fabrication Partner — Manesar, Delhi NCR

- Fabrication partner finalised and engaged at Manesar, Delhi NCR.

3. Supply Chain & Procurement

- Active vendor mapping underway for all primary materials: XPS insulation, cement fibre board (CFB), timber splines, PPGI roofing sheet, and EPDM membrane.

B. Blockers & Challenges

Blocker	Status
Material cost escalation	Global supply chain tensions have pushed up costs across wood, insulation, CFB, and transportation. Finding cost-efficient sources without compromising spec.
BOQ finalisation	Final costing pending supplier confirmations — working to lock numbers before presenting updated budget to the client.
Transportation costs	Freight to Ladakh has increased; exploring consolidation options to manage logistics cost.

C. Month Ahead — May 2026

- Complete 1:1 wall section fabrication and review with the fabrication team.
- Finalise BOQ and updated material cost estimate; present revised budget to the client.
- Lock transportation logistics for fabricated components to Ladakh.
- Begin outreach marketing — develop pitch decks targeting prefabricated, energy-efficient building projects

Product Updates — April 2026

Physical sampling and fabrication work from April, showing joinery assembly, insulation lamination, and 1:1 scale mock-up testing.



Corner joinery sample — XPS layers



Wall section mock-up with CFB skin



Adhesive application on XPS panel



Layer bonding — spreading adhesive



Team reviewing 1:1 sample



Load test on assembled panel stack